

(Statement showing Scheme wise Expenditure and Mandays Created)

PROGRESS REPORT UNDER NREGS – 2007-08
(SCHEME EXECUTED AT GP LEVEL)

Name of G.P. : Nagarbahi G.P.

Sl. No.	Name of Scheme/ Activities	Schematic Amount	Total Fund Received	Fund Utilized				Mandays Created
				Wage Compo.	Material Compo.	Contingency	Total Fund Utilized	
1.	Const. of Noa Nadi east side embankment from Kanaichuba to Mollapara bridge	4.99	4.98	4.67	0.173		4.84	0.060
2.	Const. of Noa Nadi east side embankment from Kanaichuba Borigaon to Kanaichuba	4.99	4.98	4.48	0.173		4.65	0.058
3.	Const. of east side embankment from Mollapara to Bagichachuba	4.99	4.98	4.21	0.079		4.29	0.055
4.	Const. of Noa Nadi east side embankment to No. 2 Bezpara	4.99	4.98	4.87	0.078		4.95	0063
5.	Impr. of road from BJ PWD road to Hengerajhar Gaonburhachuba with sand gravelling, slab culvert & road side plantation	4.99	4.48	2.37	2.54		4.91	0.031
6.	Impr. of Bagichachuba road with sand gravelling and slab culvert	4.99	4.48	2.53	2.35		4.88	0.032
7.	Protection work and canal cutting at Noa Nadi Kanaichuba	4.99	4.98		4.97		4.97	
8.	Protection work and canal cutting of Noa Nadi near Purandar Sarma's High School	4.99	4.98		4.97		4.97	
9.	Protection work and canal cutting at Mangaldai river near Ageng Chowk	18.21	18.20	4.56	11.93		16.49	0.059
10.	Protection work at Mollapara Noa Nadi	7.61	7.60	5.35	0.37		5.72	0.069
11.	Protection work at Kanaichuba Noa Nadi	7.61	7.60	7.16	0.18		7.34	0.092
12.	Const. of village road sand gravel and culvert at Howly Mohanpur Kadamtala Chowk to Howly Mohanpur	8.37	8.36	2.41	1.80		4.21	0.031
13.	Land Dev. and plantation and protection work at Nagarbahi Madrassa fishery	4.51	4.50					

Name of G.P. : Chapai G.P.

14.	Horticulture and social forestry at Bezpara Dakhin Chuba public pond	2.31	2.30	2.19	0.07	0.04	2.30	0.028
15.	Public play ground development at Hatibakara Chapai	10.74	10.73	9.39	1.13	0.21	10.73	0.121
16.	Public play ground development at Mudoibari	13.00	12.99	11.25	1.49	0.25	12.99	0.146
17.	Const. Of road from Menapara PWD road to Kushal Saharia house to Niz Mogalbecha	20.76	20.75	10.17	10.18	0.40	20.75	0.132

18.	Public play ground development at Bezpara Pragati Sangha field	16.87	16.86	8.93	7.63	0.30	16.86	0.115
-----	--	-------	-------	------	------	------	-------	-------

Name of G.P. : Rowmari G.P.

19.	Const. of road from east side of Islamuddin house to Unush Ali house of Bhokelimara (Phase – I)	4.87	4.86	3.34	1.11	0.076	4.522	0.043
20.	Social plantation and Horticulture farm at Bhokelimara Amar Parhashali	2.38						
21.	Const. of embankment road from Baralakhaity New Market to Bhokelimara Parghat through High School	23.98	23.97	17.25	6.10	0.431	23.77	0.224
22.	Const. of road from No. 2 Bhokelikanda Amar Parhashali to Arun Deka house through Bhokelikanda village	20.28	20.27	13.69	6.18	0.396	20.27	0.177
23.	Social plantation and Horticulture farm at Bhokelikanda L.P. School	2.38						
24.	Const. of road from east side of Islamuddin house to Md. Unush Ali house of Bhokelimara (Phase – II)	4.99	4.98	3.08	1.78	0.088	4.95	0.040
25.	Const. of road from Islamuddin house to Unush Ali house (Phase – III)	4.99	4.98	3.14	1.74	0.036	4.92	0.040
26.	Const. of road from Rowmari G.P. Office to Bherpori Amar Parhashali	20.28	10.13		1.84		1.84	
27.	Const. of road from east side of the G.P. Office of Rowmari	20.28	20.18	14.06	6.15	0.058	20.27	0.182

Name of G.P. : Dahi G.P.

28.	Land Dev. and plantation at Kaurori public pond	4.96	4.45	2.43	0.88		3.31	
29.	Land Dev. and Horticulture garden at Lengeriajhar Moktab Madrassa field	7.97	7.16	5.05	2.91		7.96	
30.	Road side plantation at B.D. Road	4.99	4.12	0.65	3.51		4.16	
31.	Land Dev. and plantation at Dighirpar High School field	12.13	12.13	9.35	1.32		10.67	0.121
32.	Const. of road from Bherbheri to Jaljali Patharighat PWD connecting road with sand gravel and slab culvert	18.44	16.58	8.29	7.09		15.38	0.107
33.	Const. of road from G.P. Office to Chilarai Smrity Bidyapith with sand gravel and slab culvert	10.53	9.46	4.00	4.09		8.09	0.052
34.	Const. of road from Chilarai Smrity Bidyapith to Bura Chalihapara Gopsar with sand gravel and slab culvert	14.84	13.34	7.38	5.96		13.34	0.095
35.	Const. of road from MPK road to Ganakpara with sand gravel and culvert	8.37	7.51	3.97	3.53		7.50	0.051
36.	Impr. of road from MPK road to Tamulipara connecting road via Barsatra L.P. School with sand gravel and slab culvert	10.53	9.46	3.83	5.63		9.46	0.049

37.	Const. of road from Dokanpara to Chilarai Smrity Bidyapith with sand gravel and slab culvert	8.37	4.18					
-----	--	------	------	--	--	--	--	--

Name of G.P. : Rangamati G.P.

38.	Water conservation tank at Sign Board Beel	5.00	4.485	3.665	0.096	0.050	3.811	0.047
39.	Water conservation tank at Manoighat Chuburi	3.85	3.45	1.653	0.096	0.038	1.787	0.214
40.	Const. of road from Paresh Barua house at No. 1 Bangalpota village at Bangalpota	16.395	8.20	4.241	0.070	0.071	4.382	0.055
41.	Const. of road Manoighat Chowk to Monitary village road	14.77	13.28	7.631	3.351	0.173	11.155	0.099
42.	Raised platform at No. 2 Bangalpota	9.88	8.875	6.185	0.096	0.050	6.331	0.080
43.	Const. of road from RK embankment to Khodowmara Chapari	20.27	18.234	11.817	1.979	0.074	13.87	0.145

Name of G.P. : Ramhari G.P.

44.	Field Dev. and Horticulture at Ramhari High School	4.99	4.98	3.26	0.90	0.06	4.22	0.042
45.	Const of canal cutting from CM Dutta canal to Kuchu paddy field at Barampur Chitikapara	4.30	4.29	3.71	1.50	0.06	4.27	0.035
46.	Field Dev. and Horticulture at Deonagaon Cremation ground	4.76	4.75	3.41	0.95	0.09	4.45	0.044
47.	Horticulture and fishery at Daha Gopchar	4.98	4.97	3.59	0.45		4.04	0.046
48.	Const. of fishery and Horticulture at Daha L.P. School	4.90	4.89	2.23	0.95	0.06	3.24	0.028
49.	Filed Dev. and Horticulture at Ramhari G.P.	3.87	3.86	2.11	0.90	0.07	3.08	0.027
50.	Impr. of road from MB road to Borkola High School via Maroi Chuba road with gravel and HPC	13.35	13.34	6.53	4.88	0.07	11.48	0.084
51.	Impr. of road from MB road to Mangaldai Nanoi via Bolopara with gravelling	11.38	11.37	5.49	5.0	0.07	10.56	0.071
52.	Road from Bhabiram Chowk to Kachomari road to Gaonburha road via Dekargaon Chuba with 3 nos. culvert & graveling	9.90	9.89	4.08	5.27	0.06	9.41	0.052
53.	Road from Noa Nadi embankment to Bhakupara road via Chitikapara village with culvert and gravelling	12.48	12.47	6.23	4.88	0.06	11.17	0.080
54.	Protection Batiamari river near Bolopara Majuchuba village	13.35	13.54	2.90	10.53		13.43	0.037

Name of G.P. : Upahupara G.P.

55.	Impr. of fishery at No. 2 Gosaingaon	2.945	2.935	2.04	0.82	0.06	2.86	0.026
56.	Const. of Lachit dong from Mangaldai Patharighat road to NH-52	4.71	4.70	2.90	1.50	0.93	4.50	0.039

57.	Horticulture at No. 1 Bezpara reserve	7.91	3.95	0.88			088	0.011
58.	Dev. of fishery at No. 1 Bezpara	9.56	4.78	1.49	0.53	0.05	2.03	0.019
59.	Const. of road cum bundh from Ananda Saharia house to Mangaldai MPK road by the east side of Noa Nadi (Phase I & II)	44.15	44.14	33.50	9.66	0.79	43.96	0.455
60.	Const. of road from Banglagarh Jaberikuchi road to Ganesh Das house	11.02	11.01	4.80	4.90	0.20	9.90	0.062
61.	Road from Banglagarh Jaberikuchi road to Bezpara Siva Mandir at No. 1 Bezpara	11.58	10.42	4.08	5.64	0.86	9.82	0.053

Name of G.P. : Jaljali G.P.

62.	Dev. and plantation around Niz Chapai Sports and Youth Club at Naharbari	3.54	3.175	1.60	0.11	0.04	2.74	0.020
63.	Const. of embankment at east side Saktola river from Holowchowka bridge to Jaljali High School	4.99	4.98	4.79	0.096	0.10	4.98	0.062
64.	Plantation along MM PWD road from Rajghat to Kulshik Gate	4.99	2.49	0.28	0.35	0.05	0.68	0.003
65.	Const. of fishery and plantation and wasteland of Dolkona Chuburi	7.15	3.575	2.43	0.126	0.04	2.59	0.031
66.	Impr. of embankment on the west side of Saktola river	7.31	7.30	6.13	0.12	0.11	6.36	0.079
67.	Const. of embankment from Jogipara Chuburi to Dolapathar via Dalgaon	6.64	6.56	5.22	0.32	0.09	5.63	0.067
68.	Dev. and plantation near Niz Chapai L.P. School	26.03	23.41	19.00	0.21	0.40	19.62	0.246

Name of G.P. : Chamuapara G.P.

69.	Field Dev. at Chamuapara play ground	11.52	11.51	9.65	1.03	0.16	10.84	0.125
70.	Const. of road from BJ PWD Chamuapara road to Bogaghar Chuburi	13.75	12.37	5.62	6.16	0.26	12.04	0.072
71.	Flood protection works of Noa Nadi river over Adhikari village	5.51	2.25	0.17	2.08		2.25	0.002
72.	Const. of road from BJ PWD road to MM PWD link road via Nabajyoti 76 L.P. School with culvert and gravelling	19.12	17.19	9.18	7.48	0.10	16.76	0.119
73.	Const. of road from MB road to Adhamapara Borochuba	8.09	8.08	4.08	3.84	0.16	8.08	0.052
74.	Const. of road from MB road to Kulibasti village road Saloipara	4.44	4.43	2.65	1.70	0.08	4.43	0.034
75.	Rep. of all sub canal coming from CM Dutta main canal Chamuapara paddy field (Phase – I, II, III and IV)	4.43	4.42	3.98	0.16	0.04	4.18	0.051

Name of G.P. : Chamuapara G.P.

76.	Horticulture Dev. of Mahakabi Kalidas L.P. School	2.60	2.54	0.59	1.96		2.55	0.076
77.	Impr. of embankment of Saktola river from MPK road to Jaljali	19.20	17.26	14.34			14.34	0.186

78.	Impr. of road from Na-Howly Amar Parhashali and Anganabadi	10.91	10.90	3.73	4.73		8.46	0.048
79.	Const. of fishery and land Dev. of Dahi H.S. School	4.43	2.21	0.91			0.91	0.011
80.	Const. of road from RK PWD road to Keotpara village Smashan	11.63	5.81	1.06			1.06	0.013
81.	Const. of road from RK PWD road to Trinath Mandir via Kalitapara Chuburi	10.12	5.05	0.53			0.53	0.006
82.	Const. of road from west Gakhirkhowapara to Keotpara L.P. School via Moranadi	18.97	9.48					
83.	Const. of road from Janaramchowka bridge to MK road via Kabikara village	19.59	9.79	2.44	4.40		6.84	0.031

Name of G.P. : Aulachowka G.P.


84.	Const. of dong from NH-52 to Kuyapani river via Chengeliapara	4.00	4.00	1.53	0.52	0.086	2.13	0.019
85.	Social forestry at Satghariapara L.P. School filed at Kuyapani	1.00	0.994	0.38	0.59	0.024	0.994	0.004
86.	Const. of dong from Malodova to Dolarpathar via Hapania field	4.45	4.00	1.53	1.73	0.087	3.35	0.019

PROGRESS REPORT UNDER NREGS – 2007-08
(SCHEME EXECUTED AT AP LEVEL)

Name of Block : Pachim Mangaldai Dev. Block

SI No	Name of Scheme/ Activities	Name of G.P.	Schematic Amount	Total Fund Received	Fund Utilized				Mandays Created
					Wage Compo.	Material Compo.	Contingency	Total Fund Utilized	
1.	Impr. of road from Mollapara main road to Banglagarh via Bebejia with sand gravel, slab culvert and plantation	Nagarbahi	11.27	11.26	3.82	2.82	0.13	6.77	0.049
2.	Const. of CM Dutta main canal embankment sub canal with plantation	Do	15.292	15.292	8.67	6.27	0.125	15.065	0.112
3.	Const. of road from Don Bosco School to Hari Das house	Chapai	4.99	4.99	1.03	0.32	0.07	1.42	0.013
4.	Impr. of road from Kabikara to Burha Gohain Than with sand gravel and slab culvert with road side plantation	Dahi	8.37	8.36	1.60	1.07	0.003	2.673	0.020
5.	Impr. of road from MPK road to Mandiapara connecting road with sand gravel and slab culvert	Do	8.37	8.36	2.12	1.67	0.017	3.807	0.027
6.	Impr. of road from Barangabari Siva Mandir to B.D. connecting road with sand gravel and slab culvert	Do	8.37	8.36	3.42	1.86	0.09	5.37	0.044
7.	Water conservation tank at Gosaibeel	Rangamati	19.92	19.91	4.40		0.15	4.55	0.057
8.	Impr. and plantation at Jaljali Pukhuri	Jaljali	10.984	10.984	6.29	0.65	0.35	7.29	0.081

(A. K. Das, ACS)
Programme Officer
Pachim Mangaldai Dev. Block



BLOCK AT A GLANCE

**Govt. of Assam
Pachim Mangaldai Dev. Block
Banglagarh, Mangaldai**

**District : Darrang
State : Assam**